# BRUHATH BANGALORE MAHANAGARA PALIKE

Name of the Work : Package-10.1. Construction of anganawadi building at kogilu in ward no05 bytarayanapura sub division, 2.Improvements of roads and drains at Ward No.05 to Ward No.06 and 07 connecting roads in Ward No.05 Byatarayanapura Sub Division. 3.Improvements to Roads and Drains at Telecom Layout Cross Roads in Ward No 05 Byatarayanapura Sub division, 4.Improvements to Roads and Drains at Shivaramakaranthanagara 1st stage cross roads in Ward No 05 Byatarayanapura Sub division.

Name of the Agency: Sri R Ramshankar.

REPORT FOR
EXECUTIVE ENGINEER,
YALAHANKA ZONE PROJECTS
BBMP, BANGALORE.

PROJECT MANAGEMENT CONSULTANTS

TEJUS CONSULTANTS
CONSULTING ENGINEERS AND DESIGNERS
No.58 MIG, 6th Cross, 3rd Main
1st Stage, Basaveshwaranagar
Bangalore-560079
☎ 080 - 23287532
email: tejusconsultants@gmail.com

TEJUS
CONSULTANTS

Name of the work: **Package-10.1. Construction of anganawadi building at kogilu in ward no05 bytarayanapura sub division, 2.Improvements of roads and drains at Ward No.05 to Ward No.06 and 07 connecting roads in Ward No.05 Byatarayanapura Sub Division. 3.Improvements to Roads and Drains at Telecom Layout Cross Roads in Ward No 05 Byatarayanapura Sub division, 4.Improvements to Roads and Drains at Shivaramakaranthanagara 1st stage cross roads in Ward No 05 Byatarayanapura Sub division.**

Contractor/Agency : Sri R Ramshankar..

Name of the Client : BBMP

Estimated Cost :3.00Crore

Status of Bill : 1st & Part Bill

In the Presence of : (a) Mr. Sundresh K G
Assistant Engineer, BBMP, Bangalore.
: (b) Mr. Kiran G
Assistant Executive Engineer, BBMP, Bangalore
: (C) Mr.Darshan Kumar K H, Site Engineer
M/s Tejus Consultants

| Item No | Description of Item of Work | Comments/observation |
|---|---|---|
| 3 | KSRRB M300-1. Earth work excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface levelled and sides neately dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specification. MORTH / Chapter 3 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work | Work done up to the billed quantity and quality is satisfactory |

TEJUS CONSULTANTS

| | | |
|---|---|---|
| 4 | KSRRB M300-14. Excavation for roadwork in soil with hydraulic excavator of 0.90 cum bucket capacity including cutting and loading in tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transporting to embankment location and complete as per specifications. MORTH Specification No.301 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work | TEJUS CONSULTANTS<br>Work done up to the billed quantity and quality is satisfactory |
| 5 | KSRRB M 400-17, Providing, laying, spreading and compacting graded stone aggregate to wet mix macadam specification including premixing the Material with water at OMC in mechaniqal mix plant carriage ' of mixed Material by tipper to site, laying in uniform layers with paver in sub- base/ base course on well prepared surface and compacting with vibratory roller to achieve the desired density.complete as per specifications. MORTH Specification No. 406 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work | Work done up to the billed quantity and quality is satisfactory |
| 6 | KSRRB M 500-6, Providing and applying primer coat with SS bitumen emulsion on prepared surface of granular Base such as WBM WMM including clearing of road surface and spraying primer at the rate of 0.60 kglsqm using mechanical means complete as per specifications. As per MORTH specification clause No. 502 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work | Work done up to the billed quantity and quality is satisfactory |
| 7 | KSRRB M500-7 : Providing and applying tack coat using 80/100 grade bitumen (VG10) on prepared black topped surfaces at 2.5 Kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM of machineries complete as per specifications.MORTH / Chapter 5 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work | Work done up to the billed quantity and quality is satisfactory |
| 8 | KSRRB M500-16. Providing and laying dense bituminous macadam 50-75mm compacted thickness with 4.5% VG-30 Bitumen using 40/60 TPH capacity H.M.P, using crushed aggregates of grading II, premixed with VG 30 grade bituminous binder and transporting the hot mix to work site, laying with mechanical paver to the required grade level and alignment rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MORTH table 500-10, complete in all respects complete as per specification MORTH specification No. 507 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work | Work done up to the billed quantity and quality is satisfactory |

TEJUS CONSULTANTS

| | | |
|---|---|---|
| 10 | KSRRB M800-13. Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5mm is exclusive of surface applied glass beads as per IRC:35. The finished surface to be level, uniform and free from streaks and holes complete as per specifications. MORTH Specification No. 803. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work | Work done up to the billed quantity and quality is satisfactory |
| 12 | KSRB 4-6.4: Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surfaces such as walls at any thickness, including attached pilasters, buttresses, plinth and string courses cost of all materials, labour complete as per specifications. Specification No.KBS 4.6.2 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work | Work done up to the billed quantity and quality is satisfactory |
| 13 | KSRB - 4.9.2: Providing TMT steel reinforcement Fe500 for R.C.C work including straightening, cutting, bending, hooking, palcing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining memebrs wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications. Specification No. KBS 4.6.3. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work | Work done up to the billed quantity and quality is satisfactory |
| 14 | Providing and fixing RCC Precast cover slab of 100mm thick for drain in cement concrete M20 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as per drawing and the directions of Engineer in-charge. (Data Rate) with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work | Work done up to the billed quantity and quality is satisfactory |
| 15 | Providing and fixing RCC Precast cover slab of 250mm thick for drain in cement concrete M20 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as per drawing and the directions of Engineer in-charge. (Data Rate) with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work | Work done up to the billed quantity and quality is satisfactory |

| | | |
|---|---|---|
| 16 | KSRB 4.2.2 : Providing and laying in position reinforced cement concrete of Design mix M20 with OPC cement @ 320kgs, with 20mm and down size graded granite metal coarse aggregates @0.69cum and fine aggregtes @ 0.460 cum, with super plasticisers @ 3 liters confirming to is 9103-1999 reafirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in foundation for footings, pedastals, retaining walls, return walls, walls (any thickness) including attached pilasters, columnspillars, posts, struts, buttresses, bed blocks, anchor blocks & plinths etc., including cost of all materials, labour, HOM of machinery, curing, complete but excluding cost of reinforcement as per specifications. Specification No. KBS 4.1, 4.6 | TEJUS CONSULTANTS<br>Work done up to the billed quantity and quality is satisfactory |
| 17 | Providing and fixing Pre cast solid concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting, including formwork, curing, including cost of all materials, labour, hire charges of machinery, loading, unloading, lead and lift, transportation etc., complete with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work | Work done up to the billed quantity and quality is satisfactory |

TEJUS CONSULTANTS